



PHYSICAL DEVELOPMENT COMMITTEE City Council Committee

Tuesday, April 9, 2024 | 3:00 PM
2nd Floor Training Room- City Hall
900 Church Street
Lynchburg, VA 24504

AGENDA

- I. **Welcome** *Councilmember Larry Taylor, Chair*
- II. **Information Items**
 - II.1. Public Works and Water Resources Large Project Update - Over \$5 Million
- III. **General Business**
- IV. **Roll Call**
- V. **Next Regular Meeting**

Public Works & Water Resources Capital Projects Greater Than \$5 Million					
April 9, 2024					
Projects of Interest	Phase	Phase Completion	Sch	Bud	Notes
Public Works					
Bedford Avenue Bridge	Pre-Design	June 2024			Negotiating with Consultant
Breezewood Drive Widening	Pre-Design	June 2024			Negotiating with Consultant
Downtown Improvements - Main Street East	Design	June 2024			90% Complete
Fifth Street Phase 4	Right of Way	April 2025			Just Getting Underway
John Lynch Bridge	Design	June 2024			95% Complete
501/221 Intersection	Pre-Design	July 2025			Preparing RFP for Design Completion
Police Department Headquarters	Construction	February 2025			40% Complete
Riverfront Park	Construction	March 2026			Just Underway
Candlers Mtn. Road Interchange	Design	March 2026	V	V	30% Complete
Wards Ferry Roundabout @ CVCC Campus Dr.	Design	January 2026	V	V	60% Complete
Langhorne/Vassar Improvements	Pre-Design	October 2024	V	V	Solicitating Consultants
Dept of Water Resources					
CSO 52	Construction	June 2027			Bid Opening - April 4, 2024, Start construction May 2024
College Lake Dam	Construction	July 2025			15% complete
WRRF Sludge Holding Tank	Construction	August 2024			80% complete
Utility Line Projects - Richland Hills	Design	February 2024			100% complete, easements needed, advertisement in June
Utility Line Projects - Blue Ridge Farms	Construction	April 2024			100% complete
Utility Line Projects - Seabury, Easley, Hughes	Construction	October 2024			75% complete
Utility Line Projects - 6th and Madison	Design	June 2024			60% complete
LEGEND Schedule - Green ● 0-5% Behind Yellow ● 5-10% Behind Red ● > 10% Behind V V VDOT Managed Budget - Green ● 0-10% Over Yellow ● 10-20% Over Red ● > 20% Over V V VDOT Managed					